SAMPLING ROUND SCHEDULE

Fungal and microbial colonisation of tropical educational building exteriors: molecular characterisation and campus air-quality context at UTS Sibu
Dr Armstrong Ighodalo Omoregie | BERI, School of Built Environment, UTS | UTS Matching Grant, Cycle 1/2027

Round	Month	Seasonal phase	Note
R1	June 2027	Southwest monsoon	
R2	September 2027	Southwest monsoon, late phase	
R3	December 2027	Northeast monsoon	
R4	March 2028	Northeast monsoon, late phase	
R5	June 2028	Southwest monsoon	*twelve-month repeat of R1*
R6	September 2028	Southwest monsoon, late phase	*twelve-month repeat of R2*

Rounds 1 to 4 constitute a complete annual seasonal round covering both monsoon phases. Rounds 5 and 6 resample the Round 1 and Round 2 phases exactly twelve months later, giving paired year-on-year observations for two of those phases.

Up to two additional rounds are triggered opportunistically during regional haze episodes.

At each round, 36 fixed points are sampled: 4 buildings x 4 orientations x paired colonised and clean surfaces, giving 32 wall points, plus 4 roof points. Three replicate swabs per point are composited, giving 36 samples per round and 216 composited samples across the six rounds.

The first round falls three months after commencement so that the SBC permit can be applied for and issued first. Sampling closes in September 2028 so that the remaining molecular work, analysis, both manuscripts and grant closure complete within the term ending 28 February 2029.